

**Capital Management Services
Bidding Status Report**

10 Jul 09 revision

priority	CIP #	project name	bid #	project manager	Procurement/Project Controls <i>only to complete these columns</i>		reviewer	advertise				award			(estimate) low bid	low bidder	comments	
					initial submittal no later than	final submittal no later than		scheduled	actual	pre-bid meeting	RFI cut-off date	bid opening	+ 120 days	scheduled				actual
					to Procurement													
AWARD pending																		
	84342	Fire Station #1 Replacement & Refueling Station, 1445 Fourth Street	08454CS	Hetman	1-Jul-08	-	Weber	16 Jan 09	17-Jan-09	3-Feb-09	25-Mar-09	15-Apr-09	13-Aug-09	21-Jul-09		3,113,977	DeAngelis	NoBA issued 1 May 09; protest on BCC 7 Jul agenda
	83234	Jail Elevator Upgrades	09573CS	Humphrey	13-Feb-09	6-Mar-09	Klein	11-Apr-09	11-Apr-09	22-Apr-09	6-May-09	13-May-09	10-Sep-09	7-Jul-09	7-Jul-09	584,668	Jon Swift	NoBA issued
	55967	Carlton Wellfield Expansion No. 1, Well No. 59 Modification	09692CS	Saraniero	13-Feb-09	17-Apr-09	Klein	18-Apr-09	18-Apr-09	30-Apr-09	13-May-09	20-May-09	17-Sep-09	21-Jul-09		97,986	Hausinger & Assoc	NoBA issued 30 Jun 09
ESP	various	Construction of Coastal Facilities UPC	09600CS	Anderson	-	3-Apr-09	Weber	11-Apr-09	11-Apr-09	23-Apr-09	6-May-09	20-May-09	17-Sep-09	Aug/Sep 09		(8,600,000)	pending	under review (see 'bids' worksheet)
	75829	Celery Fields Phase 3B	09215CS	Peduzzi	3-Mar-09	3-Apr-09	Klein	11-Apr-09	11-Apr-09	17-Apr-09	6-May-09	20-May-09	17-Sep-09	7-Jul-09	7-Jul-09	7,212,430	Brooks & Freund	NoBA issued 9 Jun 09
	55942	Regional Watermain Interconnect at SR681	09663CS	Katz	1-Apr-09	10-Apr-09	Klein	18-Apr-09	21-Apr-09	27-Apr-09	13-May-09	27-May-09	24-Sep-09	21-Jul-09		1,358,454	Stately Contractors	NoBA issued 2 Jul 09
ESP	85762	Fruitville Road Phase 1 (Debreccen-Tatum Ridge)	09219CS	Sancheti	3-Apr-09	10-Apr-09	Weber	18-Apr-09	22-Apr-09	30-Apr-09	20-May-09	27-May-09	24-Sep-09	21-Jul-09		4,549,624	Russell Eng'g	NoBA issued
	55909	Phillippi Creek Swift Road PCSSRP Area 'N', Phase 1	09710CS	Drechsel	-	8-May-09	Klein	16-May-09	6-May-09	-	3-Jun-09	10-Jun-09	8-Oct-09	21-Jul-09		769,677	ET MacKenzie	NoBA issued 18 Jun 09
	83116	Sarasota Law Enforcement Gun Range Expansion	09676CS	Klein, G	-	1-May-09	Klein	9-May-09	9-May-09	21-May-09	3-Jun-09	24-Jun-09	22-Oct-09	21-Jul-09		(583,000)	pending	(see 'bids' worksheet)
	95767	Dona & Roberts Bay Bridge Replacement	09571CS	Boudreau, A	23-Feb-09	17-Apr-09	Weber	9-May-09	9-May-09	12-May-09	3-Jun-09	24-Jun-09	22-Oct-09	21-Jul-09		3,144,487	Misener Marine	NoBA issued 2 Jul 09
	55984	Venice Gardens Water Reclamation Facility Phase 4 Improvements	09555CS	Richter	-	15-May-09	Weber	23-May-09	23-May-09	4-Jun-09	17-Jun-09	24-Jun-09	22-Oct-09	21-Jul-09		435,349	TLC Diversified	NoBA issued 8 Jul 09
ADVERTISING																		
	83238	RL Anderson Building Expansion Joint	09794CS	Smith, K	4-Jun-09	-	Klein	20 Jun 09	20-Jun-09	25-Jun-09	15-Jul-09	22-Jul-09				(70,000)		
	95946	Large Water Meter Replacement Phase 3	09677CS	Jones, R	already submitted	5-Jun-09	Klein	20 Jun 09	20-Jun-09	26-Jun-09	15-Jul-09	22-Jul-09				(140,000)		
	75303	Baywood Canal Navigable Waterway Maintenance Rebid	09814CS	Semenc	22-Jun-09	3-Jul-09	Klein	27 Jun 09	27-Jun-09	6-Jul-09	22-Jul-09	29-Jul-09				(450,000)		
	85762	Fruitville Road Phase 2 (Tatum Ridge-Coburn)	09709CS	Sancheti	already submitted	12-Jun-09	Klein	27 Jun 09	27-Jun-09	9-Jul-09	22-Jul-09	29-Jul-09				(13,000,000)		
	55936	Meadowood Master Pump Station Rehabilitation	09647CS	Allen	already submitted	12-Jun-09	Klein	27 Jun 09	27-Jun-09	8-Jul-09	22-Jul-09	29-Jul-09				(384,200)		
	55976	Venice Gardens WTF DIW	09563CS	Richter	already submitted	5-Jun-09	Weber	30 Jun 09	30-Jun-09	7-Jul-09	29-Jul-09	5-Aug-09				(4,600,000)		bid under protest per PM as of 9 Jul 09
in PROCUREMENT																		
	various	Gap Sidewalks	09622CS	DePaolis	-	10-Jul-09 *	Weber	18-Jul-09 *								(284,713)		actual initial submittal to Proc 16 Mar 09
	83107	Historic Courthouse Tower Restoration	09552CS	Peters	already submitted	10-Jul-09 *	Weber	25 Jul 09 18-Jul-09 *								(990,000)		actual initial submittal to Proc Feb 2009
	83235	Terrace Bldg Chilled Water Sys & Alt for Green Roof Design Phase 1, HVAC	09664CS	Hetman	28-May-09 *	10-Jul-09 *	Klein	25 Jul 09 18-Jul-09 *								(475,000)		actual initial submittal to Proc 28 May 09
	55977	Center Road DIW Repair	09562CS	Richter	-	17-Jul-09 *	Klein	25 Jul 09 *								(600,000)		actual initial submittal to Proc 28 May 09
ESP	83180	Elsie Quirk Library Alterations and Renovations	09301CS	Smith, K	already submitted	17-Jul-09 *	Weber	25 Jul 09 *								(450,000)		actual initial submittal to Proc 13 May 09
	75832 55957	Sanitary Sewer Lining Annual Contract	09667CS	Jones, R	already submitted	17-Jul-09 *	Weber	25 Jul 09 *								(2,000,000) per year		actual initial submittal to Proc 13 May 09; Proc has not started review
ESP	various	Road Imp, Public Transit Facilities, Trails, Sidewalks, Various Drainage Unit Price	09557CS	Pakalapati	3-Feb-09 *	- *	Weber	Aug 2009 *								(8,826,702)		actual initial submittal to Proc 3 Feb 09
	85898	Siesta Heights Culvert Replacement	09251CS	Peduzzi	- *	- *	Klein/ Weber	Aug 2009 *								(1,200,000)		actual initial submittal to Proc 7 Apr 09
	84350	Fire Station #12, Bee Ridge & Murdock	09572CS	Humphrey	already submitted	- *	Weber	Sep 2009 *								(2,177,884)		

**Capital Management Services
Bidding Status Report**

10 Jul 09 revision

priority	CIP #	project name	bid #	project manager	to Procurement		reviewer	advertise			pre-bid meeting	RFI cut-off date	bid opening	+ 120 days	award		(estimate) low bid	low bidder	comments
					initial submittal no later than	final submittal no later than		scheduled	actual	scheduled					actual				
ESP	95704	Raymond Road Bridge Replacement	09808CS	DePaolis				Nov 2009											75% plans rev'd ☞
ESP	85785	North Sarasota Sidewalks & Neighborhood Enhancement	09293CS	Boudreau, S		*		Jan 2010 Aug 2009	#								(3,640,000)		r/w acq in progress; SWFWMD permit mod rev'd ☞; initial sub to Proc scheduled Dec 2009 w/sched adv Jan 2010 per PM
ESP	93006	Blind Pass Beach Restroom	09365CS	Humphrey	*	*	Klein/ Weber	Oct 2010	*										CPH design completion expected Dec 2009 ☞
ESP	93010	South Lido Beach Park Restrooms	09363CS	Humphrey				Oct 2010	#										construction funding not available until 2011 ☞
	85790	Englewood Ele School SW & Neighborhood Enhancement	09223CS	Ballenger				Jan 2012									(3,760,000)		
	95760	Englewood Interstate Connector 1	09217CS	Ballenger				Jan 2013											no construction funding in 5-yr CIP
	95760	Englewood Interstate Connector 2	09218CS	Ballenger				Jan 2013									(20,774,014)		no construction funding in 5-yr CIP
	95804 95805	Cattlemen Road II, V	09216CS	Sancheti				Oct 2013									(11,225,065)		no construction funding in 5-yr CIP
ESP	95798	Honore Avenue/Pinebrook Road	09220CS	Sancheti				Oct 2013									(42,848,000)		working on JPA w/FDOT ☞
	95766 95788	Proctor Road Phase II & Proctor Road Drainage	09622CS	Goluch				Oct 2013											no construction funding in 5-yr CIP
ESP	93030	Beach Access Improvements, Shoreline Access Phase I		Robertson															Beach Access design complete by Dec 2009; WM design complete by Aug 2009 ☞
ESP	93041	Ben Franklin Drive Trail		Smith, C															PBSJ design completion by Nov 2009 ☞
ESP	85769	Blackburn Point Park Addition		Bell															KHA design completion by Dec 2009 ☞
ESP	93024	Caspersen Beach Restrooms		Humphrey															Totems design completion by Dec 2009 ☞
ESP	75501	Dona Bay Hydrology Management		Jones, M															KHA design completion by Aug 2010 ☞
ESP	83278	History Museum		Ritter															Greg Hall scope/fee negotiations start Jul 2009 ☞
ESP	85763	Honore Avenue, Bee Ridge-Fruitville		Sancheti															design completion by Mar 2010 ☞
ESP	55929	Honore Ave, Bee Ridge-Fruitville, WW		Charles															Ayers/DMK design completion by Mar 2010 ☞
ESP	55938	Honore Ave, Bee Ridge-Fruitville, Water RP		Charles															design completion by May 2010 ☞
ESP	95704	Lockwood Ridge Bridge		Pakalapati															75% plans by Jul 2009 ☞
ESP	93009	Manasota Beach Restrooms		Humphrey															Totems design completion by Dec 2009 ☞
ESP	93021	North Jetty Beach Park Restrooms		Humphrey															construction start by Apr 2011 ☞
ESP	75503	Red Bug Slough Restoration		Fehlberg															PBSJ design completion by Apr 2010 ☞
ESP	74502	Transit Stop Improvements		Boudreau, A															100% plans rev'd by 25 Jun 09 ☞

Legend: indicates addition or change from previous revision
 indicates Economic Stimulus Project response requested
* specific dates taken from Procurement's SharePoint site
dates per Lori Carroll
☞ per Surtax III Local Economic Stimulus Program, current edition