

Phillippi Creek High Spot Stormwater Conveyance (Dredge) Project

CIP # 75888



Last updated: May 2026

PROJECT SCHEDULE

Design Start
N/A

Design Finish
N/A

Construction Start
December 2025

Construction Completion
Summer 2026

PROJECT DETAILS

Design Consultant
In-house

Design Contract Cost
N/A

Contractor
Continental Heavy Civil Engineering Corp. (CHC)

Construction Contract Cost
\$13,697,200.00

COUNTY PROJECT MANAGER(S)

Design
Terra Ray
tray@scgov.net

Construction
Terra Ray
tray@scgov.net

Project Description

Dredging work along Phillippi Creek as part of the High Spot Stormwater Conveyance (dredge) project. This dredging will take place from Beneva Road to South Tuttle Avenue, covering approximately 9,144 linear feet (1.7 miles).

Project Progress/Status

Construction began in December 2025. CHC is nearing completion of dredging operations and has started restoring the disposal management sites. The work involves barge-mounted dredges as well as a floating marsh excavator. Dredged material is being transported to Lorraine Road, south of Fruitville Road, where it will be stored for future use. The project is approximately 75% complete.

