

# Phillippi Creek High Spot Stormwater Conveyance (Dredge) Project

## CIP # 75888



Last updated: June 2026

### PROJECT SCHEDULE

**Design Start**  
N/A

**Design Finish**  
N/A

**Construction Start**  
December 2025

**Construction Completion**  
Summer 2026

### PROJECT DETAILS

**Design Consultant**  
In-house

**Design Contract Cost**  
N/A

**Contractor**  
Continental Heavy Civil Engineering Corp. (CHC)

**Construction Contract Cost**  
\$13,697,200.00

### COUNTY PROJECT MANAGER(S)

**Design**  
Terra Ray  
tray@scgov.net

**Construction**  
Terra Ray  
tray@scgov.net

## Project Description

Dredging work along Phillippi Creek as part of the High Spot Stormwater Conveyance (dredge) project. This dredging will take place from Beneva Road to South Tuttle Avenue, covering approximately 9,144 linear feet (1.7 miles).

## Project Progress/Status

Construction began in December 2025. CHC has completed dredging operations. The equipment is being demobilized, and restoration is occurring at staging sites. The project is approximately 85% complete.

