

**Capital Management Services
Bidding Status Report**

19 Dec 08 revision

priority	CIP #	project name	bid #	project manager	to Procurement			advertise			award			(estimate) low bid	low bidder	comments	
					scheduled	actual	reviewer	scheduled	actual	pre-bid meeting	RFI cut-off date	bid opening	scheduled				actual
AWARD pending																	
	55922	Central Nokomis NE Water Distribution System	8503EK	Drechsel	16-Jul-08	15-Jul-08	Klein	-	1-Sep-08	16-Sep-08	24-Sep-08	1-Oct-08	16-Dec-08	16-Dec-08	998,483	Stately	NoBA issued
	55958	James Street Area Sewer Improvements	8772CS	Jones	21-Mar-08	1-Apr-08	Klein	10-Oct-08	10-Oct-08	n/a	5-Nov-08	12-Nov-08	Jan 2009	(620,000)	pending	pre-award mtg w/Swanson held 3 Dec 08	
	55963	University Wellfield Rehab	8495CS	Saraniero	21-Jul-08	21-Jul-08	Klein	10-Oct-08	10-Oct-08	21-Oct-08	5-Nov-08	12-Nov-08	Jan 2009	982,800	Beach Construction	NoBA issued 18 Nov 08	
	95222	Central County Solid Waste Disposal Complex Phase 2	8457CS	Anderson & Coggins	-	3-Jul-08	Weber	Sep 2008	27-Oct-08	5-Nov-08	3-Dec-08	10-Dec-08	27-Jan-09	(24,000,000)	pending		
ESP	85763	Honore Avenue Improvements, Design-Build	9375CS	Sancheti	-	4-Sep-08	Skwire-Cline	4 Oct 08	5-Nov-08	14-Nov-08	5-Dec-08	12-Dec-08	Mar 2009	(20,000,000)	n/a	initial qualifications submittal bidding	
	55985	Albee Road Lift Station #1 & #2 Improvements	8486CS	Allen	1-Jul-08	21-Jun-08	Weber	12-Nov-08	12-Nov-08	18-Nov-08	10-Dec-08	17-Dec-08	Jan 2009	(541,000)	pending		
ADVERTISING																	
ESP	85783	Bee Ridge Road & Wilkinson Road Sidewalks	9574CS	Roberts	15-Sep-08	29-Oct-08	Weber	21-Nov-08	21-Nov-08	4-Dec-08	31-Dec-08	7-Jan-09		(483,198)			
ESP	95792	Resurfacing 2008, North & South County Hot Mix Asphalt around Area 'A'	8662JW	Levar	24-Jun-08	24-Jun-08	Weber	21-Nov-08	21-Nov-08	2-Dec-08	31-Dec-08	7-Jan-09		(3,466,174)			
	95793	Shamrock Drive Shoulders & Sidewalks	8211CS	Ballenger	-	21-Aug-08	Klein	21-Nov-08	21-Nov-08	4-Dec-08	31-Dec-08	7-Jan-09		(420,000)			
ESP	85604	US41 Landscaping, Venice	8222JW	Godson	24-Jun-08	24-Jun-08	Weber	25-Nov-08	26-Nov-08	9-Dec-08	31-Dec-08	7-Jan-09		(125,000)			
ESP	55904, 85791	PCSSRP Area D Phase 2, and Webber St Sidewalks & Neighborhood Enhancement	8583CS	Charles & S.Boudreau	16-Oct-08	15-Oct-08	Klein Weber	26-Nov-08	26-Nov-08	2-Dec-08	31-Dec-08	7-Jan-09		(4,500,000 + (1,270,000) = (5,770,000))		available to three pre-qualified bidders only	
	55951	Central County WRF, Class V Deep Exploratory Well (aka North County DIW)	8434CS	Richter	1-May-08	6-Aug-08	Klein	26-Nov-08	26-Nov-08	4-Dec-08	31-Dec-08	7-Jan-09		(3,500,000)		phase 1 only; phase 2 to follow	
	83167	Englewood CRA Stormwater Improvements	8210CS	Saraniero	-	23-Oct-08	Klein Weber	26-Nov-08	26-Nov-08	2-Dec-08	7 Jan 09 24-Dec-08	14 Jan 09 7-Jan-09		(4,910,000)			
	55989	Lakewood Ranch Elevated Water Tank Rehab	8494CS	Saraniero	30-Jul-08	23-Jul-08	Weber	26-Nov-08	26-Nov-08	9-Dec-08	31-Dec-08	7-Jan-09		(424,000)			
in PROCUREMENT																	
ESP	83112	Honore Trail Park, C.B. Wilson Residence	8736CS	Bell	-	29-Apr-08	Klein	23 Dec 08 Dec-2008			12-Jan-09	19-Jan-09		(640,000)		4 prequalified historical contractors only to bid	
ESP	95792	Resurfacing 2008, Lockwood Ridge Road, 15th St-61st St	8437CS	Levar	-	7-Nov-08	Klein	23 Dec 08 Dec-2008			14-Jan-09	21-Jan-09		(1,300,000)			
	84333	Fire Station #10, Fruitville & Vic Edwards	8460CS	Humphrey	22-Aug-08	18 Sep 08	Weber	24 Dec 08 Dec-2008			14-Jan-09	21-Jan-09		(3,249,439)			
	84342	Fire Station #1 Replacement & Refueling Station, 1445 Fourth Street	8454CS	Hetman	-	1-Jul-08	Weber	Dec 2008						(4,090,000)			
	55967	Carlton Wellfield Expansion Phase 1, Well #1-#6	8763CS	Saraniero	-	24-Jun-08	Weber	9 Jan 09 Dec-2008			4-Feb-09	11-Feb-09		(614,000)		resubmitted to Procurement 8 Dec 08	
	75303	Baywood Canal Navigable Waterway Maintenance	9561CS	Semenec	Oct 2008	8-Dec-08	Klein	16 Jan 09 Dec-2008			11-Feb-09	18-Feb-09					
	74690	Kiwanis Park, Deltec Structures Restoration and Improvements	8777CS	Bell	-	28-May-08	Weber	Jan 2009 Dec-2008						(300,000)			
Bidding Documents Started																	
	operating	Jail Elevator Upgrades	9573CS	Humphrey	9-Dec-08			9-Jan-09									
	84350	Fire Station #12, Bee Ridge & Murdock	9572CS	Klein Humphrey	31-Dec-08			16 Jan 09 Mar-2009				18-Feb-09					
	95767	Dona & Roberts Bay Bridge Replacement	9571CS	Maurer				23 Jan 09 2-Apr-09				16-Feb-09		(4,298,068)			
	85459	Spoil Island Restoration Phase 1 Design (Palmer Point Park)	9631CS	Smith				30-Jan-09									
ESP	various	Road Improvements, Public Transit, Facilities, Trails, & Sidewalks Unit Price	9557CS	Pakalapati	30-Nov-08		Weber	Jan 2009									
	55984	Venice Gardens Water Reclamation Facility Phase 4 Improvements	8555CS	Richter	Dec 2008			Jan 2009						(600,000)			
	83276	North Port Health Department Building		Humphrey	8-Jan-09			8-Feb-09									
	65922	Bay Street Foremain	9207CS	Katz	Mar 2009			Feb 2009									
	75829	Celery Fields Phase 3B	9215CS	Peduzzi				Feb 2009						(15,500,000)			
	59725	Center Road DIW Repair	8562CS	Richter	Mar 2009			Feb 2009						(600,000)			

bids

Westra	595,801.00	Kimmins	23,442,753.43	US Water	457,709.30	157,500.00	615,209.30
Kimmins	577,300.00	Hewitt	20,988,597.00	Kimmins	446,341.00	155,542.00	601,883.00
Stately	572,911.50	Thalle	19,636,864.00	Stately	441,000.00	115,500.00	556,500.00
ETMacKenzie	552,891.15	Seahost	19,549,483.80	Westra	356,927.00	114,970.00	471,897.00
DeJonge	525,403.25	Westra	18,898,645.50	Hughey	350,122.50	118,256.25	468,378.75
Deer	504,540.23	T&K	18,622,450.81	DRSwanson	320,132.40	133,736.40	453,868.80
RTD	502,398.75	Glover	18,527,139.75	Kushausen	322,245.00	123,375.00	445,620.00
Rusty	482,360.55			Rusty	298,696.65	128,577.75	427,274.40
Kushausen	448,822.50			Wolverine	306,815.00	118,568.00	425,383.00
Hughey	421,050.00			TLC Div	297,685.50	125,212.50	422,898.00
DR Swanson	367,585.58			Spectrum	302,097.60	112,649.25	414,746.85
				DeJonge	271,793.55	108,155.25	379,948.80
				ETMacKenzie	332,013.15	127,65.75	332,013.15

**Capital Management Services
Bidding Status Report**

priority	CIP #	project name	bid #	project manager	to Procurement			advertise		pre-bid meeting	RFI cut-off date	bid opening	award		(estimate) low bid	low bidder	comments
					scheduled	actual	reviewer	scheduled	actual				scheduled	actual			
	55936	Meadowood Master Pump Station Rehabilitation	8647CS	Allen			Weber	Mar 2009						(384,200)		rebid	
ESP	85785	North Sarasota Neighborhood Enhancement Phase 2	9214CS	Boudreau, S				Mar 2009						(2,000,000)		right-of-way acquisition in progress	
	85898	Siesta Heights Culvert Replacement	8251CS	Peduzzi	Feb 2009			Mar 2009						(1,200,000)		awaiting FEMA HMGP grant to advertise	
	55976	Venice Gardens WTF DIW	8563CS	Richter	Feb 2009			Mar 2009						(5,000,000)			
ESP	83180	Elsie Quirk Library Alterations and Renovations	6368JS	Smith, K	15-Dec-08			15-Apr-09									
ESP	85762	Fruitville Road (Coburn-Debrecen)	9219CS	Sancheti				Apr 2009						(22,431,165)			
	95773	Venice Jacaranda Roundabout	9556CS	Ballenger				Apr 2009									
	55969	Central County Water Reclamation Facility Expansion Phase 3	8252JW	Richter	Mar 2009		Weber	May 2009						(26,000,000)		waiting for funding	
ESP	85785	North Sarasota Neighborhood Enhancement Phase 1		Boudreau, S				May 2009						(2,000,000)		right-of-way acquisition in progress	
	75803	Beach Road Drainage Improvements	9250CS	Smith, C	1-Jul-09			1-Aug-09									
	td	Boardwalk/Dock Replacements	9600CS	Truong				Sep 2009									
ESP	85784	Gulf Gate Ele School SW & Neighborhood Enhancement		Maurer				30-Oct-09						(2,600,000)		right-of-way acquisition in progress	
	83107	Historic Courthouse Tower Restoration	9552CS	Peters	15-Oct-08			Jan 2010						(990,000)			
	95946	Large Meter Replacement Phase 3		Jones				Jan 2010								working w/Survey & Mapping on blanket easements	
	95767	Legacy Trail Stop Stations	9575CS	DePaolis				Jan 2010									
	55957	Stormwater Infrastructure Inspection & Rehabilitation Contract	9308CS	Jones				Jan 2010								finalizing bid sheet	
	85790	Englewood Ele School SW & Neighborhood Enhancement		Ballenger				Jan 2012						(3,760,000)			
	95860	Englewood Interstate Connector 1	9217CS	Ballenger				Jan 2013								no construction funding in 5-yr CIP	
	95860	Englewood Interstate Connector 2	9218CS	Ballenger				Jan 2013						(20,774,014)		no construction funding in 5-yr CIP	
ESP	95798	Honore Avenue/Pinebrook Road	9220CS	Sancheti				1 Oct 13						(42,848,000)		no construction funding in 5-yr CIP	
	95804 95805	Cattlemen Road II, V	9216CS	Sancheti				Oct 2013						(11,225,065)		no construction funding in 5-yr CIP	
	95766 95788	Proctor Road Phase II & Proctor Road Drainage	9622CS	Goluch				Oct 2013								no construction funding in 5-yr CIP	
	55958	Lift Station Rehab Term Contract		Allen	1-Jul-08			???									

bids

indicates addition or change from previous revision
ESP indicates Economic Stimulus Project