

Capital Management Services
Bidding Status Report

23 Oct 09 revision

priority	advertising account #	project name	bid #	book #	project manager	Procurement/Project Controls only to complete these columns		reviewer	advertise		pre-bid meeting	RFI cut-off date	bid opening	+ 120 days	award		CEI/CMS	(estimate) low bid	low bidder	comments
						initial submittal no later than	final submittal no later than		scheduled	actual					scheduled	actual				
						AWARD pending														
	95946401	Large Water Meter Replacement Phase 3	09677CS		Jones, R	already submitted	5-Jun-09	Klein	20 Jun 09	20-Jun-09	26-Jun-09	15-Jul-09	22-Jul-09	19-Nov-09	27-Oct-09		141,099	Southeastern Site Dev	NoBA issued	
	83238303	RL Anderson Building Expansion Joint	09794CS		Smith, K	4-Jun-09	-	Klein	20 Jun 09	20-Jun-09	6-Aug-09	12-Aug-09	19-Aug-09	17-Dec-09	10-Nov-09		in-house CMS	59,578	McIntyre Elwell & Strammer	NoBA issued 13 Oct 09; verbal intent to protest by Hawk's Nest rev'd 14 Oct; Proc denied protest 22 Oct
LAP	various	Gap Sidewalks	09622CS		DePaolis	-	10-Jul-09	Weber	25 Jul 09	23-Jul-09	6-Aug-09	19-Aug-09	26-Aug-09	24-Dec-09	10-Nov-09		in-house	201,111	Semper Fi	NoBA issued 7 Oct 09
	83107300	Historic Courthouse Tower Restoration	09552CS		Larsen	already submitted	10-Jul-09	Weber	30 Jul 09	30-Jul-09	6-Aug-09	26-Aug-09	2-Sep-09	31-Dec-09	10-Nov-09			838,950	Willis A Smith	NoBA issued 30 Sep 09
	55977400	Center Road DIW Repair	09562CS		Richter	already submitted	28-Jul-09	Klein	8 Aug 09	9-Aug-09	13-Aug-09	2-Sep-09	9-Sep-09	7-Jan-10	10-Nov-09		WA	596,902	All Webbs	NoBA issued 2 Oct 09
	83235300	Terrace Bldg Chilled Water Sys Phase 1, HVAC	09664CS		Hetman	already submitted	28-Jul-09	Klein	8 Aug 09	9-Aug-09	18-Aug-09	2-Sep-09	9-Sep-09	7-Jan-10	10-Nov-09			517,809	Jon F. Swift	NoBA issued 30 Sep 09
ESP	83276301	North Port Health Dept Renovations and Additions	09290CS		Humphrey	already submitted	7-Aug-09	Klein	15 Aug 09	15-Aug-09	21-Aug-09	9-Sep-09	16-Sep-09	14-Jan-10	18-Nov-09			1,364,998	Boran Craig Barber Engle	NoBA issued 8 Oct 09
	95215400	CCSWDC Landfill Gas Collection System	09803CS		Xu	already submitted	19-Aug-09	Klein	22 Aug 09	22-Aug-09	1-Sep-09	23-Sep-09	30-Sep-09	28-Jan-10	17 Nov 09 13-Oct-09			1,357,712	Sterns Conrad & Schmidt	NoBA issued 15 Oct 09
ESP	83180301	Elsie Quirk Library Alterations and Renovations	09301CS		Smith, K	already submitted	7-Aug-09	Weber	15 Aug 09	15-Aug-09	14-Sep-09	23-Sep-09	30-Sep-09	28-Jan-10	17-Nov-09		in-house CMS	408,933	Jon F. Swift	NoBA issued 20 Oct 09
ESP	93008304	Fruitville Park Restroom & Pavilion Improvements	9371CS		Humphrey	already submitted	21-Aug-09	Klein	29 Aug 09	29-Aug-09	8-Sep-09	23-Sep-09	30-Sep-09	28-Jan-10	8 Dec 09 17-Nov-09		(750,000)	pending		under review (see 'bids' worksheet)
	55994400	Oak Ford Wastewater Treatment Plant Temporary Effluent Disposal System	09821CS		Saraniero	already submitted	21-Aug-09	Weber Klein	29 Aug 09	29-Aug-09	10-Sep-09	23-Sep-09	30-Sep-09	28-Jan-10	8-Dec-09		WA	82,940	Wright Construction	NoBA issued 22 Oct 09
	85898400	Siesta Heights Culvert Replacement	09251CS		Peduzzi	already submitted	19-Aug-09	Klein	22 Aug 09	22-Aug-09	3-Sep-09	23-Sep-09	30-Sep-09	28-Jan-10	17-Nov-09			717,391	EHC Inc	NoBA issued 13 Oct 09
OUT FOR QUOTES																				
	59227400	Venice Gardens DIW #1 MIT	n/a		Richter	n/a	16-Oct-09	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a			(48,600)		RFQs in process -
ADVERTISING																				
	55976402	Venice Gardens WTF DIW	09563CS		Richter	already submitted	5-Jun-09	Weber	30 Jun 09	30-Jun-09	6-Oct-09	21-Oct-09	28-Oct-09		15-Dec-09		WA	(4,600,000)		
	55978400	Pump Station #5 Improvements	09731CS		Charles	2-Sep-09	18-Sep-09	Klein	30 Sep 09	30-Sep-09	8-Oct-09	28-Oct-09	4-Nov-09				WA	(750,000)		
ESP	93025300	Nokomis Beach Improvements, Lighthouse Restrooms	09795CS		Smith, K	11-Sep-09	2-Oct-09	Klein	14 Oct 09	14-Oct-09	20-Oct-09	11-Nov-09	18-Nov-09					(350,000)		
ESP	various	Road Imp, Public Transit Facilities, Trails, Sidewalks, Various Drainage Unit Price	09557CS		Pakalapati	already submitted	8-Sep-09	Weber	17 Oct 09	17-Oct-09	28-Oct-09	11-Nov-09	18 Nov 09 4-Nov-09					(8,826,702)		
ESP	95774300	Lockwood Ridge Bridge	10862CS		Pakalapati	6-Oct-09	16-Oct-09	Klein	21 Oct 09	21-Oct-09	26-Oct-09	18-Nov-09	25-Nov-09					(776,706)		
in PROCUREMENT																				
	55957402	Infiltration and Inflow Reduction Contract	09667CS	3	Jones, R	already submitted	20-Oct-09	Weber	28 Oct 09	#				2-Dec-09				(2,000,000) per year		actual initial submittal to Proc 13 May 09
	94623306	Phillippi Estate Park Phase 3, Keith House	10779CS	2	Johnston	28-Sep-09	16 Oct 09 20-Oct-09	Klein	28 Oct 09	#				2-Dec-09				(35,120)		use pre-qualified historical contractors; actual initial submittal to Proc 22 Oct 09
	55942400	Regional Watermain Interconnect at Honore Avenue	10858CS	2	Katz	21-Sep-09	20-Oct-09	Klein	28 Oct 09	#				2-Dec-09				(950,000)		to Lisa 8 Oct 09 #
	84350302	Fire Station #12, Bee Ridge & Murdock	09572CS	1	Humphrey	already submitted	20-Oct-09	Weber	25 Nov 09 Nov-2009	*			30 Dec 09 1-Dec-09					(2,177,884)		actual initial submittal to Proc 28 Feb 09; on-hold pending grant determination
	83235300	Terrace Bldg Chilled Water Sys Phase 2, Roofing	10722CS	3	Hetman	already submitted	#		late Dec 2009	#								(350,000)		actual initial submittal to Proc 28 May 09
Submittal to Procurement for Review pending																				
	75303301 75307300	Baywood Canal & South Creek Bayou 1 Navigable Waterway Maintenance	10910CS	0	Semenech	12-Oct-09	23 Oct 09 20-Oct-09	Klein	28 Oct 09	*				2-Dec-09				(700,000)		to Kim 9 Oct 09 #
	55969401	Central County Water Reclamation Facility Phase 2 Improvements	10252CS	4	Richter	5-Oct-09	23-Oct-09	Klein	28 Oct 09	*				2-Dec-09	Feb 2010			(5,000,000)		

Capital Management Services
Bidding Status Report

23 Oct 09 revision

priority	advertising account #	project name	bid #	book #	project manager	Procurement/Project Controls only to complete these columns		reviewer	advertise		pre-bid meeting	RFI cut-off date	bid opening	+ 120 days	award		CEI/CMS	(estimate) low bid	low bidder	comments
						to Procurement			scheduled	actual					scheduled	actual				
						initial submittal no later than	final submittal no later than													
	???	US41 Landscaping, SR45 Bus N-Laurel Rd		0	McBride				15-Nov-09	~							???			
LAP	95702309	Resurfacing, Venice Avenue	10801CS	3	Boudreau, S	26-Oct-09	# 13 Nov 09 10-Nov-09	Klein/Weber	18 Nov 09	*			23 Dec 09 16-Dec-09					(1,300,000)		FDOT review'g plans/specs for approval -; federal funding
ESP	85459	Spoil Island Restoration Phase 1 Design (Palmer Point Park)	10631CS	0	Smith, C	26-Oct-09	* 13 Nov 09 10-Nov-09	Klein/Weber	18 Nov 09	*			23-Dec-09					(520,000)		\$1.1M surtax \$\$ retained in program for FY10 budget ☞
ESP	95774300	Central Ave & Myrtle St Bridge Replacement	10823CS	0	Roberts	2-Nov-09	# 20 Nov 09 12-Nov-09	Klein/Weber	25 Nov 09	*			30-Dec-09					(500,000)		100% plans rev'd being worked on, easements being acquired ☞
ESP	95774300	Raymond Road Bridge Replacement	10808CS	1	DePaolis	19-Oct-09	* 6 Nov 09 3-Nov-09	Klein/Weber	25 Nov 09	*			30-Dec-09			RFP	(1,700,000)		100% plans rev'd; bid does ready; awaiting signed easements -	
LAP	95702309	Resurfacing, Cattlemen Road	10800CS	3	Boudreau, S	2-Nov-09	# 20 Nov 09 17-Nov-09	Klein	25 Nov 09	*			30-Dec-09					(878,000)		16 Sep: FDOT review'g plans/specs for approval -; federal funding
LAP	95702309	Resurfacing, University Parkway	10797CS	1	Boudreau, S	2-Nov-09	# 20 Nov 09 17-Nov-09	Klein/Weber	25 Nov 09	*			30 Dec 09 6-Jan-10		15-Dec-09			(1,300,000)		must advertise in late Nov 2009 to coincide w/SGR RR x'g project
	93054300	Miss Sarasota Softball Force Main	10861CS	0	Johnston		*	Klein	early Dec 2009	#								(100,000)		
ESP	93024300	Caspersen Beach Restrooms		0	Humphrey			Klein/Weber	Dec 2009	~								(2,500,000)		Totems design completion by Dec 2009 ☞
	84334302	Fire Station #16	10852CS	1	Hetman				Dec 2009	#								(3,975,270)		S&D resubmittal 21 Aug; SWFWM resubmittal 8 Oct -
	95790300	Gulf Gate Drive @ Beneva Road Intersection Improvements	09839CS	1	Pakalapati				Dec 2009	#								(312,651)		
LAP	95767304	Legacy Trail Stop Stations	10575CS	3	DePaolis			Klein/Weber	Dec 2009 25-Nov-09	*						in-house	(320,000)		bid docs to FDOT 16 Oct for approval by Dec 2009 for adv'g -	
ESP	93009302	Manasota Beach Restrooms	10666CS	0	Humphrey			Klein	Dec 2009	~								(1,500,000)		Totems design completion by Dec 2009 ☞
	55909401 55966301	Phillippi Creek Sanitary Sewer Replacement Area 'N'	10693CS	1	Charles			Klein/Weber	Dec 2009	#								(17,000,000)		
ESP	93028300	Sleeping Turtles Preserve North Amenities Construction	10824CS	1	Roberts			Klein/Weber	Dec 2009	#								(300,000)		90% plans rev'd; drain field permit submitted to Health Dept; SWFWM & County S/D permits under review -
LAP	85604	US41 Landscaping, US41 Bus-SR681	09783CS	0	McBride			Weber	Dec 2009	#								(494,626)		FDOT analysis re: interpretation and application must be confirmed before design can be complete
	55958401	Lift Station Rehab Term Contract	09802CS	1	Jones, R/ Allen			Weber	late Dec 2009	~								(2,000,000)		PM's scheduled to advertise date is Nov 2009; to use same UPC FEs as I&I KT; initial submittal to Proc 5 Nov 09 per PM -
	95702309	Resurfacing Area 'K'	10872CS	0	Downing			Klein/Weber	late Dec 2009	#								(4,500,000)		
	95773302	Venice Jacaranda Roundabout	09556CS	0	Ballenger				late Dec 2009	#								(4,900,815)		initial submittal to Proc expected by 25 Nov 09; final submittal expected by 21 Dec 09 -
	75803300	Beach Road Drainage Improvements	09250CS	1	Smith, C				Jan 2010	#								(1,550,850)		
ESP	83108301	Selby Library Remodel	09297CS	???	Humphrey			Klein/Weber	Jan 2010	#								(1,500,000)		Totems design completion by Dec 2009 ☞
	75832400	Stormwater Infrastructure Inspection & Rehabilitation Contract	10308CS	1	Jones, R			Klein/Weber	Jan 2010	#								(1,500,000)		
	55952403 55953402	Gulf Gate/South Gate/Oak Forest Demolition	10912CS	0	Richter				Feb 2010	~								(750,000)		initial submittal to Proc expected by 1 Dec 09 -; Lisa has to update #
ESP	85785305	North Sarasota Sidewalks & Neighborhood Enhancement	09293CS	2	Boudreau, S				Feb 2010	~								(3,640,000)		r/w acq in progress; Necessity of Resolution to BCC 8 Dec; advertise Feb 2010 ☞
	95760309	US41 at River Road	10728CS	1	Ballenger				May 2010	#								(12,517,000)		
ESP	93006302	Blind Pass Beach Restroom	09365CS	0	Humphrey				Oct 2010											CPH design completion expected Dec 2009 ☞
ESP	93010302	South Lido Beach Park Restrooms	09363CS	?	Humphrey				Oct 2010	#										construction funding not available until 2011 ☞

**Capital Management Services
Bidding Status Report**

23 Oct 09 revision

priority	advertising account #	project name	bid #	book #	project manager	Procurement/Project Controls <i>only to complete these columns</i>		reviewer	advertise		pre-bid meeting	RFI cut-off date	bid opening	+ 120 days	award		CEI/CMS	(estimate) low bid	low bidder	comments	
						initial submittal	final submittal		scheduled	actual					scheduled	actual					
						no later than	no later than														
	85790305	Englewood Ele School SW & Neighborhood Enhancement	09223CS	1	Ballenger				Jan 2012	~							(3,760,000)				
LAP	95760311	Englewood Interstate Connector 1	09217CS	0	Ballenger				Jan 2013	~										no construction funding in 5-yr CIP	
LAP	95760311	Englewood Interstate Connector 2	09218CS	1	Ballenger				Jan 2013	~							(20,774,014)			no construction funding in 5-yr CIP	
	85829307	Cattlemen Road II, V	09216CS	2	Brownman				Oct 2013	~							(11,225,065)			no construction funding in 5-yr CIP	
ESP	95798306	Honore Avenue/Pinebrook Road	09220CS	3	Brownman				Oct 2013	~							(42,848,000)			LFA w/FDOT to BCC 13 Oct; money transfer to FDOT by Oct 2009 ☞	
	95766306 95778303	Proctor Road Phase II & Proctor Road Drainage	09622CS	1	Goluch				Oct 2013	~											
ESP	93030300	Beach Access Improvements, Shoreline Access Phase I			Robertson															Beach Access design complete by Dec 2009; WM design complete by Aug 2009 ☞	
ESP	85769307	Blackburn Point Park Addition			Smith, C															KHA design completion by Dec 2009 ☞	
ESP	75501301	Dona Bay Hydrology Management			Jones, M															KHA design completion by Aug 2010 ☞	
ESP	83278300	History Museum			Humphrey															determining scope needs ☞	
ESP	85763	Honore Avenue, Bee Ridge-Fruitville			Sancheti															design completion by Mar 2010 ☞	
ESP	83108	Lemon Bay Sediment Abatement and Stabilization			Fehlberg															design completion by Jul 2010 ☞	
ESP	93021300	North Jetty Beach Park Restrooms			Humphrey															construction start by Apr 2011 ☞	
ESP	75503300	Red Bug Slough Restoration			Fehlberg															PBSJ design completion by Apr 2010 ☞	
ESP	83108	Roberts Bay Sediment Abatement and Stabilization			Goluch															design completion by Jul 2010 ☞	
ESP	74502	Transit Stop Improvements			Boudreau, A															100% plans rcv'd ☞	
Legend:	ESP	indicates addition or change from previous revision		*	dates taken from Proc and/or Proc's SharePoint site				~	info per PM											
		indicates Economic Stimulus Project		#	dates per Lori Carroll																
		response requested		☞	per Surtax III Local Economic Stimulus Program, current edition																