

# 2024 Casey Key Emergency Repairs



Last updated: May 2026

## PROJECT SCHEDULE

**Design Start**  
Fall 2024

**Design Finish**  
Summer 2027

**Construction Start**  
Early Fall 2025

**Construction Completion**  
Spring 2027

## PROJECT DETAILS

**Design Consultant**  
Hardesty and Hanover

**Design Contract Cost**  
\$1,100,000.00

**Contractor**  
de Moya CHC Joint Venture LP

**Construction Contract Cost**  
\$44,590,755.48

## COUNTY PROJECT MANAGER(S)

**Design**  
Curtis Smith  
crsmith@scgov.net

**Construction**  
Matthew Schumacher  
mschumacher@scgov.net

## Project Description

This project includes, but is not limited to, easement acquisition, temporary repairs, final design and permitting of the seawall to protect North Casey Key Road in the 500-800 block (North Key). The County contracted with de Moya CHC Joint Venture LP to design and build the temporary and permanent repairs to North Casey Key Road. The road at the North Key site will be rebuilt to correct damage from ongoing erosion and from the previous two storms (Debby and Helene).

Additional protection to the shoreline will be installed to reinforce the roadway and the shoreline.

## Project Progress/Status

Contractor performs the temporary repairs to the North Casey Key road to ensure residents safety and access to their property and to other essential/emergency places.

Permanent repairs were started in Late Summer 2025. The temporary wall was constructed and shoreline protection was started to temporarily relocate the road to safely reconstruct the existing road. Completion of the project is scheduled for Spring 2027.

