

Sarasota County Fleet Services

CIP # 83246



Last updated: May 2026

PROJECT SCHEDULE

Design Start
July 2023

Design Finish
December 2024

Construction Start
Spring 2025

Construction Completion
Summer 2027

PROJECT DETAILS

Design Consultant
SRS Architecture

Design Contract Cost
\$1,822,922.00

Contractor
Willis A. Smith

Construction Contract Cost
\$43,458,421.00

COUNTY PROJECT MANAGER(S)

Design
Ty Overmyer
tyovermye@scgov.net

Construction
Ty Overmyer
tyovermye@scgov.net

Project Description

Construction of a new Fleet Maintenance Facility, including Emergency Services vehicle maintenance. The proposed building will be +/- 85,000 SF of maintenance bays and associated functions, parts storage, property storage, administrative functions, vehicle acquisitions and asset management, Emergency Services upfitting, and staff accommodations. The project site and facility design is complete and permitted.

Project Progress/ Status

Storm structure installation is being completed now that the buildings tilt-wall panels are erected and out of the way. Water main is in and passed the pressure test and Bac-T testing. The engineer is in the process of certifying the installation and submitting as-built documents to county utilities and the health department so the line can be used for emergency fire suppression. Electrical and plumbing rough-in is complete and the concrete sub has poured the center core of the facility, so the office area finished floor is completed. 3 Tilt-wall panels were damaged while lifting off the floor slab. Those panels have been repoured and replaced now. All building panels are now in place and found acceptable by the structural engineer following inspection. The roof joint lifting is completed over the west bay area, welding in place is ongoing and roof panel installation has started in that area.

