

# Pump Station #5 Improvements & Transmission CIP # 88061



Last updated: May 2026

## PROJECT SCHEDULE

**Design Start**  
August 2022

**Design Finish**  
May 2024

**Construction Start**  
Winter 2024

**Construction Completion**  
Spring 2026

## PROJECT DETAILS

**Design Consultant**  
Arcadis & Kimley-Horn, Inc.

**Design Contract Cost**  
\$2,363,146.00

**Contractor**  
Woodruff & Sons

**Construction Contract Cost**  
\$9,058,185.08

## COUNTY PROJECT MANAGER(S)

**Design**  
Michael Nelson  
mnelson@scgov.net

**Construction**  
Scott Dalton  
scdalton@scgov.net

## Project Description

This project will consist of the design and construction of approximately 1-mile of a 24 inch and a 30 inch potable water transmission main. Improvements to include a new generator, and the new transmission main will leave Pump Station #5 and travel west to the Proctor Road and Honore Avenue intersection where they will interconnect with existing transmission mains.

## Project Progress/ Status

All mechanical pipeline work at the station and the transmission pipeline along Proctor Road is complete. Pressure testing and bacteriological testing took place in early December. All final tie-ins are completed and the system is in operation. The delivery of the generator for Pump Station #5 is forthcoming. Milling and paving of Proctor Road (all lanes) from Honore Avenue to Cattlemen Road will occur in Spring of 2026.

