

# Twin Lakes Pickleball Improvements CIP #94718



Last updated: May 2026

## PROJECT SCHEDULE

**Design Start**  
Spring 2024

**Design Finish**  
Fall 2025

**Construction Start**  
January 2026

**Construction Completion**  
Summer 2026

## PROJECT DETAILS

**Design Consultant**  
George F. Young

**Design Contract Cost**  
\$ 69,288.00

**Contractor**  
Jon F. Swift  
Construction

**Construction Contract Cost**  
\$1,332,878.00

## COUNTY PROJECT MANAGER(S)

**Design**  
Will Pavlick  
wpavlick@scgov.net

**Construction**  
Will Pavlick  
wpavlick@scgov.net

## Project Description

The development is situated within Twin Lakes Park, just adjacent to the new Twin Lakes Park Community Building and the UF/IFIS Extension complex. It consists of six (6) new pickleball courts, shade structure, court lighting, and refurbishment of the aging tennis and racquetball courts within the park. Pedestrian access improvements will enhance connectivity between the existing park amenities and the new Twin Lakes Park Community Building. Once fully constructed, the new courts will be easily accessible from the main parking lot of Twin Lakes Park, located at 6700 Clark Road.

## Project Progress/Status

Site UG infrastructure, storm and water, is complete. Tennis Court demo and final base installation at tennis and pickleball are ongoing. Asphalt paving to commence the week of April 13, 2026. Asphalt requires a 30 day cure, which will allow for final surfacing and striping to take place. Fencing and Ribbon curb to commence once asphalt has been laid. Planned completion is Summer 2026.

