

Siesta Beach Transit Amenities

CIP # 74502-9



Last updated: May 2026

PROJECT SCHEDULE

Design Start
September 2025

Design Finish
Fall 2026

Construction Start
TBD

Construction Completion
TBD

PROJECT DETAILS

Design Consultant
Kimley-Horn and Associates

Design Contract Cost
\$ 93,910.00

Contractor
TBD

Construction Contract Cost
TBD

COUNTY PROJECT MANAGER(S)

Design
Dragan Grujicic
dgrujicic@scgov.net

Construction
TBD

Project Description

The Siesta Beach Park Trolley Stop project involves the due diligence design, permitting, and construction administration of two new ADA-compliant trolley stops located on Beach Road. The first shade structure will take place at the existing eastbound trolley stop that occupies a prominent location at the park entrance. The primary purpose of the shade structures is to provide shaded waiting areas for the Siesta Key Trolley and Sarasota County Area Transit buses. It is the intent by this project to get a new shade structure at the Siesta Beach Park Main entrance at the existing eastbound trolley stop. The second shade structure will be placed on or near the existing westbound trolley stop located on Beach Rd at Lake House Circle FS - Stop ID: 638. This project also consists of the installation of a pedestrian crossing with Rectangular Rapid Flashing Beacon (RRFB) to enhance accessibility and safety for visitors. The goal is to provide convenient and safe transportation access for all individuals while improving pedestrian movement along Beach Road.

Project Progress/Status

Trolley Stop Location #1 – Design and permitting has been completed and it is expected for construction to start beginning of May 2026. Completion of construction is expected beginning of August. Trolley Stop Location #2 –The project is in design and permitting phase and it is expected to be completed by end of June 2026. Construction procurement will commence thereafter.

