

# Twin Lakes Pickleball Improvements CIP #94718



Last updated: June 2026

## PROJECT SCHEDULE

**Design Start**  
Spring 2024

**Design Finish**  
Fall 2025

**Construction Start**  
January 2026

**Construction Completion**  
Summer 2026

## PROJECT DETAILS

**Design Consultant**  
George F. Young

**Design Contract Cost**  
\$ 69,288.00

**Contractor**  
Jon F. Swift  
Construction

**Construction Contract Cost**  
\$1,332,878.00

## COUNTY PROJECT MANAGER(S)

**Design**  
Will Pavlick  
wpavlick@scgov.net

**Construction**  
Will Pavlick  
wpavlick@scgov.net

## Project Description

The development is situated within Twin Lakes Park, just adjacent to the new Twin Lakes Park Community Building and the UF/IFIS Extension complex. It consists of six (6) new pickleball courts, shade structure, court lighting, and refurbishment of the aging tennis and racquetball courts within the park. Pedestrian access improvements will enhance connectivity between the existing park amenities and the new Twin Lakes Park Community Building. Once fully constructed, the new courts will be easily accessible from the main parking lot of Twin Lakes Park, located at 6700 Clark Road.

## Project Progress/Status

Site UG infrastructure, asphalt, and ribbon curb installation is complete at the pickleball and Tennis Courts. Fencing installation and hardscape is ongoing. Final site certification submittal is planned for May 27th, 2026. Court Surfacing, netting, and final site furniture installation will parallel site certification. Ribbon cutting is planned for June 9th, 2026. Planned completion is Summer 2026.

