

Construction and Demolition Debris



CONSTRUCTION & DEMOLITION WASTE MANAGEMENT PLAN SUMMARY

Company:

Project:

Designated Recycling Coordinator:

Waste Management Goals:



Communication Plan:



Expected Project Waste, Disposal, and Handling:

The following charts identify waste materials expected on this project, their disposal method, and handling procedures. Subcontractors and Recycle Right employees will inform the Recycling Coordinator of other materials not included here that may be recoverable.

Demolition Phase

Material	Quantity	Disposal Method/Subcontractor	Handling Procedure

Construction and Demolition Debris



Construction Phase

Material	Quantity	Disposal Method/Subcontractor	Handling Procedure

Construction and Demolition Debris



SAMPLE C & D WASTE MANAGEMENT PLAN

Company: Recycle Right Homebuilders, Inc.

Project: Happy Times Resort Unit 1

Designated Recycling Coordinator: John D. Pose

Waste Management Goals:

- This project will recycle or salvage for reuse 75% by weight of the waste generated on-site.

Communication Plan:

- Waste prevention and recycling activities will be discussed at the beginning of each safety meeting.
- As each new subcontractor comes on-site, the recycling coordinator will present him/her with a copy of the Waste Management Plan and provide a tour of the recycling areas.
- The subcontractor will be expected to make sure all their crews comply with the Waste Management Plan.
- All recycling containers will be clearly labeled in English and Spanish.
- Lists of acceptable/unacceptable materials will be posted throughout the site in English and Spanish.

Expected Project Waste, Disposal, and Handling:

The following charts identify waste materials expected on this project, their disposal method, and handling procedures. Subcontractors and Recycle Right employees will inform the Recycling Coordinator of other materials not included here that may be recoverable.

Demolition Phase

Material	Quantity	Disposal Method/Subcontractor	Handling Procedure
Asphalt from parking lot	100 tons	Ground on-site, reused as fill	
Concrete	145 tons	Recycled – C&D Recycling, Inc.	Separate concrete from other materials
Decorative Wood Beams	300 bd ft.	Salvaged – Reuse Salvage, Inc.	Remove by hand, store on-site, load on pallets for pickup
Carpet/Carpet Pad	3,000 sq	Recycled – Carpet Fiber, Inc.	Separate and store in provided

Construction and Demolition Debris



	ft		closed container. Keep dry.
Aluminum Framing Studs	2,200 bd ft	Recycle – Sarasota Metals Recycling, Inc.	Remove drywall, deposit in clean metals dumpster
Remaining Materials	8 tons	Landfill – Waste Disposal, Inc.	Dispose in "trash" dumpster

Construction Phase

Material	Quantity	Disposal Method/Subcontractor	Handling Procedure
Concrete	2 tons	Recycle – C&D Recycling, Inc.	Break up any wastes or mistakes and put in concrete bin. Rebar OK
Forming Boards		Reuse as many times as possible then recycle – C&D Recycling, Inc.	Stack next to new form boards for reuse. Recycle clean unusable forms in wood recycling bin
Clean Wood Scrap and Clean Drywall	12 tons	Scraps reused for formwork, fire breaks, etc. Remaining ground on-site, used as fill – Recycle On-site, Inc.	Stack reusable pieces next to saw for reuse. Place unusable clean wood in wood recycling dumpster
Paint (Latex)	50 gallons	Reuse - Joe's Painting, Inc.	Sarasota County Project Green Sweep
Scrap Metal	5 tons	Recycle – Sarasota Metals Recycling, Inc.	Deposit all metals in metals dumpster
All other wastes	14 tons	Landfill - Sound Disposal	Dispose of in trash dumpster